Completion Report

1	Name of Wok	Construction and repairs to Culverts in Dasarahalli Ward no 15
2	Sanctioned Estimate No.& Date	CE/DZ/TS/ 57 /2018-19, Dt.30.01.2019
3	Head of Acount which is Chargeable	P-1771, POW
4	Enstrument Order No. & Date	EE/DD/WO/406/19-20, Dt.27.09.2019
5	Name of Contractor	Sunil N
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	5646/16-17
	Page No	564519-522
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	Archana Siddaram Jadhav.
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	ARCHANA
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
15.00 Lakhs	1498463=00 1498832.00	—	1537=00 1168.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner